

2020 Winter Construction Progress Update



June 2020

The Pacifica structure is largely complete with the L55 Slab pour having occurred in mid-May. Construction of the rooftop plant rooms and the top of the outrigger columns is now underway.

The final pour of L55 has triggered the deconstruction of the jump-form; with full removal being targeted for mid-June. The top of the jump-form (if you get to see this before it is removed) sits at approximately the height of the final façade parapet.

The façade continues to chase the structure, with panels now having been installed up to L49 and the remainder of the panels due to be installed by early July. The feature glazing now creates a shimmering effect in certain light as it rises into the Auckland skyline.

Fit-out trades continue throughout the building with ceiling closures and joinery being installed upwards of Level 32. At lower levels, the Commerce Street podium façade begins to twist up into the ribbon façade showcasing the wrapping totem-like form of the building.

0800 20 20 40
www.THEPACIFICA.co.nz